

ID	Task	Start Date	End Date	Duration	Predecessor
1	Gardendale	Mon Apr/19/04	Thu Sep/9/04	104 Days	
2	Planning	Mon Apr/19/04	Mon May/10/04	18 Days	
3	Design Services	Mon Apr/19/04	Tue May/4/04	12	
4	Permits	Mon May/3/04	Mon May/10/04	6	
5	Project Insurance	Mon May/10/04	Mon May/10/04	1 Day	
6	Builder's Risk Insurance	Mon May/10/04	Mon May/10/04	1	
11	Mobile Facilities	Thu May/13/04	Thu May/13/04	1 Day	
12	Project Phone	Thu May/13/04	Thu May/13/04	1	
13	Construction Utilities	Thu May/13/04	Thu May/13/04	1	
14	Portable Restrooms	Thu May/13/04	Thu May/13/04	1	
15	Signage	Thu May/13/04	Thu May/13/04	1	
17	Foundation	Tue May/11/04	Fri May/14/04	15 Days	
18	Site Work	Tue May/11/04	Fri May/14/04	4	
19	Footers Labor	Mon May/17/04	Tue May/18/04	2	
20	Footers Materials	Mon May/17/04	Mon May/17/04	1	
21	Footers Inspection	Wed May/19/04	Wed May/19/04	0	
22	Foundation Labor	Thu May/20/04	Tue May/25/04	4	
23	Foundation Materials	Thu May/20/04	Thu May/20/04	1	
24	Foundation Inspection	Wed May/26/04	Wed May/26/04	0	
25	Concrete Slab Labor	Thu May/27/04	Fri May/28/04	2	
26	Concrete Slab Materials	Thu May/27/04	Thu May/27/04	1	
27	Slab Inspection	Mon May/31/04	Mon May/31/04	0	
29	Framing	Tue Jun/1/04	Fri Jun/18/04	14 Days	
30	Framing Labor	Tue Jun/1/04	Wed Jun/16/04	12	
31	Floor System Materials	Tue Jun/1/04	Tue Jun/1/04	1	
32	Wall Framing Materials	Mon Jun/7/04	Mon Jun/7/04	1	
33	Ceiling Framing Materials	Thu Jun/10/04	Thu Jun/10/04	1	
34	Roof Framing Materials	Mon Jun/14/04	Mon Jun/14/04	1	
35	Roof Decking Materials	Mon Jun/14/04	Mon Jun/14/04	1	
36	Fascia & Soffit Materials	Fri Jun/18/04	Fri Jun/18/04	1	
38	Framing Inspection	Thu Jun/17/04	Thu Jun/17/04	0	
39	Exterior Windows & Doors	Fri Jun/18/04	Fri Jun/18/04	1 Day	
40	Windows	Fri Jun/18/04	Fri Jun/18/04	1	
41	Exterior Doors	Fri Jun/18/04	Fri Jun/18/04	1	
43	Electrical Systems	Fri Jun/18/04	Mon Jun/28/04	7 Days	
44	Electrical Labor	Fri Jun/18/04	Thu Jun/24/04	5	
45	Electrical Rough-In Inspection	Fri Jun/25/04	Fri Jun/25/04	0	
46	Underground Utilities	Fri Jun/25/04	Mon Jun/28/04	2	
48	Plumbing	Fri Jun/18/04	Tue Jun/22/04	13 Days	
49	Plumbing Labor	Fri Jun/18/04	Thu Jun/24/04	5	
50	Plumbing Rough-In Inspection	Fri Jun/25/04	Fri Jun/25/04	0	
51	Natural or Propane Gas	Fri Jun/25/04	Mon Jun/28/04	2	
52	Water Service	Tue Jun/29/04	Wed Jun/30/04	2	
53	Water & Sewer Line	Thu Jul/1/04	Fri Jun/2/04	2	
54	Sewer Service	Mon Jun/5/04	Tue Jun/6/04	2	
57	HVAC System	Fri Jun/18/04	Fri Jun/25/04	6 Days	
58	HVAC Labor	Fri Jun/18/04	Thu Jun/24/04	5	
59	HVAC Rough-In Inspection	Fri Jun/25/04	Fri Jun/25/04	0	
60	HVAC Materials	Fri Jun/18/04	Fri Jun/18/04	1	
61	Fireplaces & Trim	Fri Jun/25/04	Mon Jul/19/04	17 Days	
62	Prefabricated Units	Fri Jun/25/04	Fri Jun/25/04	1	
65	Fireplace Inspection	Mon Jun/28/04	Mon Jun/28/04	0	
66	Trim Surround	Thu Jul/15/04	Fri Jul/16/04	2	
67	Mantle	Mon Jul/19/04	Mon Jul/19/04	1	
70	Roofing	Fri Jun/18/04	Mon Jun/28/04	7 Days	
71	Roofing Labor	Fri Jun/18/04	Mon Jun/28/04	7	
72	Roofing Materials	Fri Jun/18/04	Fri Jun/18/04	1	
73	Insulation & Drywall	Tue Jun/22/04	Wed Jul/14/04	12 Days	
74	Insulation	Tue Jun/22/04	Thu Jul/1/04	3	
75	Insulation Inspection	Fri Jun/25/04	Fri Jun/25/04	0	
76	Drywall Labor	Mon Jun/5/04	Wed Jul/14/04	8	
77	Drywall Materials	Mon Jun/5/04	Mon Jun/5/04	1	
78	Exterior Veneer	Mon Jun/21/04	Thu Jul/15/04	18 Days	
79	Brick Labor	Mon Jun/21/04	Fri Jun/25/04	15	
80	Brick Materials	Mon Jun/21/04	Mon Jun/21/04	1	
81	Brick Cleaning	Mon Jul/12/04	Mon Jul/12/04	1	
82	Siding Labor	Mon Jun/21/04	Tue Jun/22/04	2	
83	Siding Materials	Mon Jun/21/04	Mon Jun/21/04	1	
84	Stucco / EIFS	Mon Jul/12/04	Thu Jul/15/04	4	
87	Cabinetry & Countertops	Thu Jul/15/04	Thu Jul/22/04	6 Days	
88	Cabinetry	Thu Jul/15/04	Wed Jul/21/04	5	
89	Countertops	Thu Jul/22/04	Thu Jul/22/04	1	
90	Interior Trim & Stairs	Thu Jul/15/04	Tue Jul/27/04	9 Days	
91	Interior Doors	Thu Jul/15/04	Mon Jul/19/04	3	
92	Interior Trim Labor	Thu Jul/15/04	Wed Jul/21/04	5	
93	Interior Trim Materials	Thu Jul/15/04	Thu Jul/15/04	1	
94	Interior Columns	Thu Jul/22/04	Thu Jul/22/04	1	
95	Stair System Labor	Fri Jul/23/04	Tue Jul/27/04	3	
96	Stair System Materials	Fri Jul/23/04	Fri Jul/23/04	1	
97	Tile & Ceramics	Wed Jul/28/04	Tue Aug/10/04	10 Days	
98	Tile Flooring Labor	Wed Aug/4/04	Wed Aug/10/04	5	
99	Tile Flooring Materials	Wed Aug/4/04	Wed Aug/4/04	1	
100	Tub/Shower Tile Labor	Wed Jul/28/04	Tue Aug/3/04	5	
101	Tub/Shower Tile Materials	Wed Jul/28/04	Wed Jul/28/04	1	
102	Interior Finishes	Thu Jul/15/04	Wed Aug/11/04	20 Days	
103	Paint Labor	Thu Jul/15/04	Wed Aug/4/04	15	
104	Paint Materials	Thu Jul/15/04	Thu Jul/15/04	1	
105	Wallcoverings	Thu Aug/5/04	Wed Aug/11/04	5	
107	Door & Closet Hardware	Thu Aug/12/04	Fri Aug/13/04	2 Days	
108	Door Hardware Labor	Fri Aug/13/04	Fri Aug/13/04	1	
109	Door Hardware Materials	Thu Aug/12/04	Thu Aug/12/04	1	
110	Closet Shelving	Fri Aug/13/04	Fri Aug/13/04	1	
111	Bath Hardware	Wed Aug/4/04	Fri Aug/13/04	8 Days	
112	Bath Hardware Labor	Fri Aug/13/04	Fri Aug/13/04	1	
113	Bath Hardware Materials	Thu Aug/12/04	Thu Aug/12/04	1	
114	Mirrors	Thu Aug/12/04	Thu Aug/12/04	1	
115	Shower Doors	Wed Aug/4/04	Wed Aug/4/04	1	
117	Appliances	Wed Aug/11/04	Thu Aug/12/04	2 Days	
118	Appliance Labor	Wed Aug/11/04	Wed Aug/11/04	1	
119	Appliances	Wed Aug/11/04	Wed Aug/11/04	1	
120	Set Fixtures	Thu Aug/12/04	Fri Aug/20/04	7 Days	
121	Electrical Fixtures	Tue Aug/17/04	Thu Aug/19/04	3	
122	Water Heaters	Thu Aug/12/04	Thu Aug/12/04	1	
123	Plumbing Fixtures	Thu Aug/12/04	Mon Aug/16/04	3	
124	HVAC Fixtures & Units	Tue Aug/17/04	Wed Aug/18/04	2	
125	Overhead Doors & Installation	Fri Aug/20/04	Fri Aug/20/04	1	
126	Site Improvements	Fri Jul/16/04	Wed Aug/4/04	14 Days	
127	Final Grading	Fri Jul/16/04	Tue Jul/20/04	3	
128	Concrete Drives/Walks Labor	Wed Jul/21/04	Thu Jul/22/04	2	
129	Concrete Drives/Walks Materials	Wed Jul/21/04	Wed Jul/21/04	1	
130	Landscape Labor	Thu Jul/22/04	Wed Aug/4/04	5	
136	Exterior Areas & Finishes	Fri Jul/23/04	Wed Jul/28/04	4 Days	
142	Deck Labor	Fri Jul/16/04	Wed Jul/21/04	4	
143	Deck Materials	Fri Jul/16/04	Fri Jul/16/04	1	
144	Porch Labor	Mon Jul/19/04	Tue Jul/20/04	2	
147	Porch Materials	Mon Jul/19/04	Mon Jul/19/04	1	
148	Exterior Columns	Tue Jul/20/04	Tue Jul/20/04	1	
149	Exterior Steps	Mon Jul/19/04	Thu Jul/22/04	4	
150	Exterior Hand Rails	Fri Jul/23/04	Mon Jul/26/04	2	
151	Shutters	Mon Jul/19/04	Mon Jul/19/04	1	
152	Mailbox	Thu Jul/29/04	Thu Jul/29/04	1	
155	Floorcovering	Fri Aug/20/04	Thu Sep/2/04	10 Days	
163	Hardwood Flooring Labor	Mon Aug/23/04	Fri Aug/27/04	5	
164	Hardwood Flooring Materials	Fri Aug/20/04	Fri Aug/20/04	1	
165	Carpet Labor	Wed Sep/1/04	Thu Sep/2/04	2	
168	Construction Clean Up	Fri Sep/3/04	Tue Sep/7/04	3 Days	
170	Clean Up - Final	Fri Sep/3/04	Tue Sep/7/04	3	
177	Final Inspections	Wed Sep/8/04	Thu Sep/9/04	2 Days	
178	Final Inspection	Wed Sep/8/04	Wed Sep/8/04	1	
179	Certificate of Occupancy	Thu Sep/9/04	Thu Sep/9/04	0	

